



DEPAVING CONSULTATION REPORT

CLIENT INFORMATION		
Participant Name:		
Street Address:		
CONTRACTOR INFORMATION		
Contractor Name		
Consultation Date/Time		
PARTICIPANT INTERVIEW	YES	NO
Does your basement get wet?		
Do you have a sump pump in the basement?		
Are there any problems with roof drainage/leakage?		
Are there any problems with gutters/downspouts/risers?		
Do you experience ponding or stagnant water in your yard?		
Do you have any other drainage issues?		
If the participant answered "yes" to any of the above, please provide detail below:		
<p>Ask participant for access to the basement. If access is denied, end consultation and fill out the Abbreviated Consultation form.</p> <p>Please look for any obvious signs of moisture, and take photos as necessary (minimum of 4). Submit these to RainCheck@pennhort.org along with this report.</p>		

Please check each box that applies:

- The basement is wet, so the area to be depaved is at least 10 ft away from the basement wall of any existing structures.*
- The basement is dry and no additional water is directed to the area, besides the rain that falls on it directly, (A 2 ft separation is recommended between the wall and the depaved area if it is to be landscaped).*
- The basement is dry but runoff from a surrounding area will flow on to the area to be depaved, so the area to be depaved is at least 10 ft away from the basement wall of any existing structures and will be designed to manage additional runoff.*
- The tool manages stormwater that would otherwise run into the sewer. **(Required)***



DEPAVING CONSULTATION REPORT

FEASIBILITY		YES	NO
Is depaving feasible on the property?			
If not, please explain:			
If not, are any other Rain Check tools feasible on this property?			
DEPAVE ASSESSMENT			
Area available to be depaved:			
Type of material to be removed:			
Existing use of the area:			
Recommended depave area: _____ sq.ft.			
Estimated Storage Volume: (sq.ft. of surface area) X 0.623 = _____ gallons			
Recommended follow up treatment:	clean stone	grass seed	vegetation other:
Estimated start date:			

Please attach a detailed estimate, including

- Price points: the total, Rain Check subsidy, and balance (participant portion)
- Non-Rain Check work scope
- Product detail (if applicable)
- Rain Check consultation form for rain garden or permeable paver (if applicable)

🔗 **Submit this form, site sketch, and photo form to:** RainCheck@pennhort.org